

# Meadow Mushrooms – 2018



Current Project

Contract Construction has been successfully completing projects for Meadow Mushrooms since 2009. The current project consists of three stages and is due for completion in 2020.

Above ground structure materials are being imported and are arriving in over 100 40-foot containers. Careful planning and programming of container arrivals, customs processing, delivery to site and de-vanning and quality checking is critical in maintaining the tight timeframe.

Due to the specialist nature of the buildings structure, the overseas design and construction company assists the project with site supervision and trained staff who install the main mechanical system, controls and watering system. Our team needs to work closely with the overseas design and construction staff to achieve programme milestones. Effective communication is critical.

With above ground components being prefabricated and imported, the concrete specifications and tolerances need to be exact to ensure seamless integration. We have employed an extensive and thorough Quality Assurance System to ensure care and precision with the various cast-in items, falls, saw-cuts and surface finishes required.

Services are large and technical, requiring multiple trades working together. Some of the main items being high voltage power supply, pump stations, balance tank, water tank farm, chillers and steam supply.



## OVERVIEW

### Address

*Street:* 50 Wilmers Road  
*Suburb:* Hornby  
*City:* Christchurch

### Consultants

*Engineer:* W2 Limited  
*Architect:* W2 Limited

### Project Details

*Value Band:* \$10+m  
*Size:* 12,900 m2  
*Stories:* One  
*Category:* Commercial  
*Type:* New Build Industrial  
*Finish Date:* 2020 (under construction)  
*Build Time:* 25 months



Previous Project – Growing Rooms